

RTD-Tower Base Stations Projects Summery 1388-1397

RTD-TBS Project No	Project Planned	Winner	Contracted Date	Contract End	No sites	constructed (on air) sites	Work Progress sites	Cancelled sites	Security issues	Remarks
1st RTD Project	1388	AWCC	7/5/1388	15/9/1389	21	9	0	12		project closed
2nd RTD Project	1388	AWCC	8/11/1388	7/9/1389	20	10	0	10		project closed
3rd RTD Project	1389	AWCC	6/8/1389	17/08/1391	34	30	0	4		project closed
		ETISALT	6/8/1389	17/08/1391	23	5	0	18		project closed
		ROSHAN	6/8/1389	17/08/1391	5	4		1		project closed
		Afghan Telecomm	6/8/1389	17/08/1391	4	2	0	2		project closed
		Wasel Telecom	6/8/1389	17/08/1391	1	0	0	1		project closed
Total					67	41	0	26	0	
4th RTD Project	1389	MTN	22/10/1389	17/08/1391	10	3	0	7		project closed
		ETISALT	22/10/1389	17/08/1391	4	0	0	4		project closed
		Afghan Telecomm	22/10/1389	17/08/1391	2	0	0	2		project closed
		AWCC	22/10/1389	17/08/1391	1	1				project closed
Total					17	4	0	13	0	
5th RTD Project	1390	ETISALT	25/7/1390	24/9/1392	38	8	0	30		project closed
		MTN	25/7/1390	24/9/1392	25	18	0	7		project closed
		ROSHAN	25/7/1390	24/9/1392	7	3		4		project closed
		AWCC	25/7/1390	24/9/1392	6	5		1		project closed
Total					76	34	0	42	0	
6th RTD Project	1391	AT	12/06/1391	10/9/1393	195	162	0	33		projcet closed
		AWCC	12/06/1391	10/9/1393	9	6	0	3		project closed
		MTN	12/06/1391	10/9/1393	16	11	0	5		project closed
Total					220	179	0	41	0	
7th RTD Project	1392	ROSHAN	31/04/1392	30/10/1393	195	137	18	40		project closed
		AWCC	31/04/1392	30/10/1393	37	23	0	14		project closed
		AT	31/04/1392	30/10/1393	8	8	0	0		project closed
Total					240	168	18	54	0	
8th RTD Project	1393	AT	31/2/1393	30/8/1394	192	151	33		8	1 year extended
		AWCC	31/2/1393	30/8/1394	85	47	21		17	1 year extended
		WT	31/2/1393	30/8/1394	12	6	6			1 year extended
Total					289	204	60		25	
9th RTD Project	1396	ROSHAN	13/10/1396	13/10/1398	137					Survey going on
		AWCC	13/10/1396	13/10/1398	84					Survey going on
		AT	13/10/1396	13/10/1398	29					Survey going on
Total					250	0	0	0	0	
Grand Total					1,200	649	78	198	25	